


# HIE-ISOLDE 2005-2011

Mats Lindroos




# HIE-ISOLDE: Outline



- In progress: Move into extension
  - Memo 1 March to all groups
- REX Linac energy upgrade
- REX low energy stage upgrade
- Target and target handling for 900 ms PSB cycling and linac 4
- Resonant Ionization Laser Ion Source, on-line and off-line
- Other activities
- REX staff
- Summary





# Objective of HIE-ISOLDE





- Up-grade of ISOLDE facility - technical objectives
  - To benefit from injector upgrades as CERN
    - 900 ms cycling of PSB
    - Linac 4: fission fragments at 160 MeV/u?
  - To increase the energy and intensity of REX-ISOLDE
    - TRAP/EBIS upgrades and possible ECR source in parallel
    - First stage to 5.5 MeV/u
    - Second stage to 10 MeV/u
  - To improve the beam quality at ISOLDE
    - Controlled time structure, smaller transverse emittance and lower energy spread
    - High charge state beams for more Users

# European Roadmap for RIB facilities






# In progress: Move into extension





# In progress: Power and vacuum need




Present linac					
	# units	kW	total kW	l/min	total l/min
<b>Vacuum</b>					
turbo	13	0.500	6.5	0.0	0.0
roughing pump	2	0.950	1.9	0.0	0.0
cryo	4	1.800	7.2	5.0	20.0
			<b>15.6</b>		<b>20.0</b>
<b>Electrostatic elements</b>					
HV	32	0.007	0.2	0.0	0.0
<b>Magnetic quads</b>					
Darphysiks	22	6.000	132.0	5.0	110.0
MQ	26			1.6	41.6
<b>Magnetic dipole</b>					
MD1	1			0.9	0.9
MD3	1			13.0	13.0
Bouhnik	1	2.800	2.8	7.0	7.0
Bruker	1	28.000	28.0	15.0	15.0
			<b>163.0</b>		<b>187.5</b>
<b>Ampli RF</b>					
Bertronix 100MHz	5	35.000	175.0	0.0	0.0
Bertronix 200MHz	1	35.000	35.0	?	0.0
Buncher supply	1	5.000	5.0	0.0	0.0
			<b>215.0</b>		<b>0.0</b>
<b>Cavites RF</b>					
				l/min for dT=15K	
RFQ	1				10.0
Buncher	1				0.0
IH	1				10.0
7G1	1				10.0
7G2	1				10.0
7G3	1				10.0
9G	1				10.0
			<b>379.8</b>		<b>252.5</b>

Mini-move					
	# units	kW	total kW	l/min	total l/min
<b>Vacuum</b>					
turbo	8	0.500	4.0	0.0	0.0
roughing pump	1	0.950	1.0	0.0	0.0
cryo	0	1.800	0.0	5.0	0.0
			<b>5.0</b>		<b>0.0</b>
<b>Electrostatic elements</b>					
HV	0	0.007	0.0	0.0	0.0
<b>Magnetic quads</b>					
MQ supplies	10	6.000	60.0	5.0	50.0
MQ	10			1.6	16.0
<b>Magnetic dipole</b>					
GSI bender	2			9.5	19.0
GSI bender supply	2	25.000	50.0	10.0	20.0
			<b>110.0</b>		<b>105.0</b>
			<b>115.0</b>		<b>105.0</b>

Present:	400kW	250l/min
Minimove:	+120kW	+100l/min
New hall total	+200kW	+220l/min




# In progress: Power supplies



	number	aprox price CHF	aprox total price CHF	
<b>Dipole 485A/60V GSI</b>	2			
<b>Delta/Cern 30V/300A</b>	A voir pour les performances demandés (stabilité, précision...)			
Alimentation Delta 30/100	7	3500	24500	
Control S7/300A C300008	1	4000	4000	
Regul 300A C20942	2	4000	8000	
Commande mise en // C20939	2	4000	8000	
Distribution AC C20840A	2	3000	6000	
rack 19"	2	1000	2000	
cablage/installation rack	2	3000	6000	
raccordement AC et DC	2	?	?	
raccordement interlock	2	?	?	
				<b>subtotal approx 58500</b>
<b>Quadruplet GSI + triplet</b>	7			
<b>Danfysik 858 15V/200A</b>	8	12400	99200	
rack 19" équipé	3	5800	17400	
cablage/installation alim	2	3000	6000	
raccordement sur circuit eau demi	7	?	?	
raccordement AC et DC	7	?	?	
raccordement interlock	7	?	?	
				<b>subtotal approx 122600</b>
<b>Singlet</b>	2			
<b>Delta/Cern xxV/xxA</b>				
Alimentation Delta 30/100	2	?	?	
Control S7/300A C300008	1	4000	4000	
cablage/installation rack	1	1500	1500	
raccordement AC et DC	2	?	?	
raccordement interlock	2	?	?	
				<b>subtotal approx 5500</b>
				<b>TOTAL 186600</b>



# In progress: Estimated cost for move





Item	Cost (kchf)	Comments
Cooling	10	Guess
Electricity	240	120 distribution rack, 120 cables
Vacuum	175	8 turbos in two sections with valves and control
Power supplies	186	
Alignment		
Beam observation	20	
Drawings+fabricatic	100	35 tubes, 30 supports, 10 follow-up, 25 drawings
Installation (MP)	75	2 FSU for six months ( <b>all</b> installation)
Quads	25	3 missing quads
<b>Total</b>	<b>831</b>	








# Linac: 5.5 MeV/u - IH option



	IH2	IH3	IH 7gap 1	IH-7gap2	IH-7gap3	price of components
rf-Amplifier	0	230	200	200	0	<b>630</b>
Low level rf-modules + SIMATIC, crates	0	20	20	20	0	<b>60</b>
electronics (vacuum, control, SIMATIC, PCs, ADCs, DACs, Profibus)	0	20	20	20	0	<b>60</b>
vacuumsystem (valves, gauges, pumps)	40	40	20	20	10	<b>120</b>
tuning plungers, structure	10	15	10	10	5	<b>45</b>
resonator tank (material and production)	150	150	90	90	0	<b>480</b>
cooper plating (tank, structure)	15	20	15	15	0	<b>65</b>
support stands	5	5	5	5	5	<b>20</b>
magnetic lenses+power supply	50	50	50	50	0	<b>200</b>
<b>price of the structures</b>	<b>270</b>	<b>550</b>	<b>430</b>	<b>430</b>	<b>20</b>	<b>1680</b>



# Linac: 10 MeV/u - ISTC option




Proposed by IHEP:

„An RFQ DTL Section driven at H-mode of RF Oscillations.

Transverse Focusing period  $2\beta\lambda$ , Pattern FFDD. Effective acc.

Voltage around 4 MV/m. Aperture Hole Diameter 10 mm. Normalized transverse Acceptance  $3-4\pi$  mm mrad“.





⇒ 5.5 - 10 MeV/u: Two 3.5 m Tanks, rf-Power: 500 kW/Tank



# What is a superconducting linac?

- Basically it's an array of small independent resonating cavities, equipped with their own small power amplifier.
- Since these small cavities have a wide velocity acceptance they can accelerate very efficiently a large variety of ions with different  $A/q$  ratio
- They provide very high field at c.w. operation with little power consumption.


# Low energy SC cavities ( $0.01 < \beta < 0.1$ ) at low frequency ( $80 < f < 350$ MHz)



M. Pasini

# State-of-the-art SC cavities used for radioactive heavy ions accelerators

## Medium Beta Cavities



(a) Nominal ( $\beta=7.1\%$ )      (b) Flat ( $\beta=5.7\%$ )

freq=106.08MHz

$E_p/E_0 \approx 5$

$H_p/E_0 \approx 100 \text{ G}/(\text{MV}/\text{m})$

$U/E_0 \approx 0.09\text{J}/(\text{MV}/\text{m})^2$

$\Gamma \approx 19\Omega$

## Prototype Cavity



$E_{\text{acc}} T = 6\text{MV}/\text{m}$  over a length of 24 cm  
= 1.44 MV @ 7W power dissipation on LHe.

Courtesy of B. Laxdal,  
TRIUMF

M. Pasini

# Some reason to go SC... 1/2

- Higher flexibility and higher beam quality achievable with respect to NC.
- Conventional beam dynamics (assures constant longitudinal emittance).
- Possibility of having large aperture → very high transmission.
- Effective voltage always available, so lighter ions can be accelerated to higher energy.

# Some reason to go SC... 2/2

- The CW operation open the door to future upgrade of the charge breeder to high duty cycle → more beam for the experiments.
- Really modular scheme and adapted for series production → hence cheaper in view of the big up-grade.
- Possibility of several integration with CERN infrastructure such as chemical polishing, clean room, cryogenic plant.
- In the last years, SC linac demonstrated a reliability higher than 90% and all the new planned facilities foresee SC post-accelerator (EURISOL)



# Back of the envelopes calculation

- Energy upgrade from 1.2 to 5.5 MeV/u for a  $A/q=4.5$  means an effective voltage of 19.4 MV
- Assuming 1 MV per cavity (conservative value) 20 cavities are needed.
- Cryostats 2 meters long can contain 4-5 cavities, (it depends from the focusing scheme) so the 5.5 MeV/u can be reached in 10m.


# An attempt of cost estimate - to be verified

SC LINAC MEDIUM $\beta$	<i>CAVITIES</i>	1160000
	<i>CRYOSTATS</i>	1025000
	<i>PROTOTYPE</i>	100000
	<i>QUADRUPOLES</i>	340000
	<i>VACUUM</i>	200000
	<i>AMPLIFIERS</i>	200000
	<i>CONTROLS</i>	150000
	<i>RF CONTROLS</i>	100000
	<i>DIAGNOSTICS</i>	100000
	<i>SERVICES</i>	125000
	<i>SAFETY</i>	100000
		<b>3600000</b> <b>CDN</b>

This was a cost estimation for 20 cavities, 5 cryostat and a prototype for the ISAC-II linac. Recent results show that the cost of the cavity can be reduced by using sputtered Nb on copper cavity.




# Linac technology review





- Internal review of beam-line layout for the move of mini-ball into the extension in March 2006
- Proposal to be prepared for IH and superconducting technology for 15 April
  - Budget for staff that will work on this?
  - Time limit?
- External review of linac technology proposals in last week of May
  - TRIUMF, GSI, Orsay specialists



# REX Trap - EBIS - ECR





REX EBIS



For A > ?:

IS 397 team  
Charge breeding of Uranium and  $^{96}\text{Sr}^{15+}$ ,  $^{94}\text{Rb}^{15+}$




q/A-selector

REXTRAP

Mats Lindroos

1+ ion source for off-line tests

# Charge breeding



Electrostatic benders to elevate the beam from 125 cm level to 175 cm level ( 50cm elevation )

Double einzel lens

PHOENIX-  
ECRIS 14 GHz  
charge breeder

102° bending magnet

Existing QP triplet

Beam scanner  
+ Faraday cup

Emittance scanner

(optional)  
HV platform  
for  
implantation

QP triplet

Electrostatic  
bender

QP  
doublet

RFQ + LINAC

Mats Lindroos



# Targets: Higher power and fission fragments









Fig.1 Schematic layout of the n-converter/target configuration

Mats Lindroos




# Target handling and safety (10 microAmps)



Mats Lindroos




# RILIS improvements




- New RILIS pump lasers
  - Solid state laser to replace CV lasers without degrading performance
  - Installation in shutdown 2006-2008
  - Replacing dye lasers with Ti:sapphire lasers or other solid-state lasers
  - LIST for ISOLDE
- Off-line lab for new developments and atomic spectroscopy research
  - Under installation
- External grants
  - 2.4 MCHF from Wallenberg in Sweden
  - BMBF application submitted for LIST




# Beam quality: New HRS and RFQ cooler



High resolution mass spectrometer, 4 dipole magnets





- "Isobaric" separation
- Separation limited by the beams transverse size
- Cooling at low energy with RFQ cooler






# High charge state beam-line



Mats Lindroos



# Infrastructure



- Technical Services


- Second transformer for ISOLDE to assure non-interrupted operation during maintenance of transformers
- Ventilation for extension
- Cooling for REX upgrades and new experiments

- Vacuum group

- Replacement of vacuum controls with new standard control units
- Increase recovery tank capacity and connect RFQ cooler, REX trap and EBIS (ECR?)





# Budget: overview



WP No	Task name	Cost	
		Material (kCHF)	Staff (FTE)
1	REX upgrade >10 MeV/u	7750	17.1
2	REX low energy stage upgrade	1175	2.4
3	RFQ cooler	495	1.8
4	High charge state beam line	800	1.2
5	New HRS	1500	1.9
6	Targetry for linac 4 proton beam	3300	10.5
7	RILIS upgrade	2630	2.6
8	TS infrastructure improvements	1100	1.8
9	AT/VAC consolidations	1500	1.8
10	ISOLDE physics group	1000	6
	<b>Total:</b>	<b>21250</b>	<b>47.1</b>




# Budget: overview





# HIE-ISOLDE budget



<b>Total material cost (kCHF):</b>	<b>21250</b>
<b>Total external (kCHF):</b>	<b>7055</b>
<b>Total CERN (kCHF):</b>	<b>14195</b>
<b>Year:</b>	2004 2005 2006 2007 2008 2009 2010 2011
Annual external:	255 580 2000 1200 1600 820 300 300
Annual CERN:	0 20 525 2300 3100 3350 2750 2150
<b>Annual totals:</b>	<b>255 600 2525 3500 4700 4170 3050 2450</b>

<b>Total personyear:</b>	<b>47.1</b>
<b>Year:</b>	2004 2005 2006 2007 2008 2009 2010 2011
<b>Annual staff in personyear:</b>	<b>0.9 2.1 3.8 8 9.3 8.8 7.1 7.1</b>

<b>External contributors</b>	<b>Material (kCHF)</b>	<b>Comment</b>
ISOLDE collaboration	2000	
IKS Leuven, BE	850	Approved
IKS Leuven, BE	1000	Application being prepared
EPSCR, UK	255	Approved
VR, SE	2400	Approved
BMBF, D	350	Design study already approved
<b>Total</b>	<b>6855</b>	


<b>Associated approved prc Material (kCHF)</b>		<b>Staff (FTE)</b>
EURISOL DS Targets	100	7
EURISOL DS Safety		2
EURISOL DS Beampreparation		3
EURONS chargebreeding		1
EURONS mass separators		1
<b>Total</b>	<b>100</b>	<b>14</b>

Mats Lindroos





# Work plan





- Presentation for group leaders of HIE-ISOLDE project, 10/2
- Individual discussions with group representatives, >28/2
- Approval by ABMB of staff allocation for REX upgrade technology study, 20/2
- REX upgrade technology study (2 months)
- 1<sup>st</sup> General Project preparation meeting in March, 13/3
- Consultation with groups
- 2<sup>nd</sup> General project preparation meeting in April, 10/4
- Consultation with groups
- REX external review panel meeting, 1<sup>st</sup> week of May
- Finalize proposal
- Presentation of project proposal to ABMB






# Proposal preparation






# REX staff




- 1) Fredrik Wenander - 01.12.2003-30.11.2006, E
  - 2) Lee Neville - 01.02.2004-31.01.2007, C
  - 3) Nicolas David - 01.03.2004-28.02.2007, C
  - 4) Nikolai Trofimov - 01.10.2004-30.09.2006, E
  - 5) Didier Voulot - 01.08.2005-31.08.2006, Fellow
- #) Thomas Sieber - 16.11.2003- 31.08.2005, E

Is it early enough to know about these posts in June?




**100kW direct production**  
**5 MW spallation n target**  
**→ 100 MeV/u RIB**





# Summary



- The HIE-ISOLDE project proposal will be presented for Research Board 8 June 2005
  - External review of linac technology in first week of May 2006
  - Presentation for ABMB 15 May
  - Need of staff to work on the two proposals for the external review
- Questions for you:
  - Who is my partner in each group to check and refine the figures for each WP?
  - When do we need a decision on the REX staff?